

Name Of Work :- Construction of Roads and Drains in Choudappa layout in Ward No.17

Royalty Statement

SI No	Description of Item	Unit	Aggregate/Size stone			Sand/Gravel		
			Qty	Constant	Quantity	Qty	Constant	Quantity
1	PCC 1:3:6	Cum	30.24	0.84	25.40	0.56	16.93	
2	R C C M20	Cum	70.56	0.69	48.69	0.43	30.34	
3	Pr/F RCC Precast cover slab of 10cm thick M20	Cum	15.08	0.69	10.40	0.43	6.48	
4	Wet mix macadam	Cum	393.16	1.32	518.97	0	0.00	
5	Dry Lean Concrete	Cum	393.16	0.86	338.12	0.58	228.03	
6	C C Pavements G-M30	Cum	393.16	0.69	271.28	0.43	169.06	
	Total				1212.86		450.85	

Abstract					
SI No	Description of materials	Unit	Quantity	Rate / Cum (Rs)	Amount
1	Aggregate	Cum	1212.86	126.00	152820.23
2	Sand/Dust	Cum	450.85	138.00	62217.17
	Total				215037.40

Singana
Assistant Engineer
Ward No.17

Execution
Assistant Executive Engineer
Shettyhalli Sub Division
ಬೆಂಗಳೂರು, ಕರ್ನಾಟಕ